

CSA 2007,Z317.13-07

Infection Prevention & Control Construction Inspection Sheet



Date of Inspection:			
Project Location (Building, Floor, Wing and Room):			
Project Description:			
Project manager/contact:			
*	Please note items with * need corrective measures before completed	Yes	No
Dust Containment			
	1. Two layers of 6 mil poly if less than one day.		
	2. Rigid barrier if greater than one day.		
	3. Hoarding sealed from floor, wall and ceiling.		
	4. Is dust containment door present.		
	5. Rubber stripping on door of barrier.		
	6. Anteroom with sufficient space to remove PPE, and clean boots.		
	7. Anteroom contains: <ul style="list-style-type: none"> • Checklists • Construction permit • Alcohol hand sanitizer • Signage outlining entrance and exiting procedures. 		
	8. Walk-off carpeting or tacky mat in anteroom and outside anteroom.		
	9. Rubber stripping on door of barrier.		
	10. Duct, electrical and plumbing holes are sealed.		
Air Quality			
	11. Negative pressure maintained at 7.5 Pa (.03wc).		
	12. HVAC intake and exhaust sealed with plastic / non-permeable material.		
	13. Ventilation system is disabled from the construction area.		
	14. Air from HEPA filter is exhausted outside.		
	15. Windows, doors, air intakes and exhaust vents sealed to adjacent construction/demolition.		
Housekeeping			
	16. It is clean in area surrounding the construction site?		
	17. Vacuum cleaner used to clean work area is HEPA – filtered.		
	18. When is the debris removal done (days and time).		
	19. Debris is removed in clean covered bins.		
	20. Route of debris removal avoids patient care areas if possible.		
	21. Materials brought into work site are covered during transport and stored in a clean dry location prior to transport.		
	22. Tools or supplies removed from work site are vacuumed with HEPA equipped vacuum or damp dusted.		
	23. Project area is swept and cleaned at the end of each day (wet mopped as needed).		

Appendix III – Infection Prevention & Control Construction Inspection Sheet

Personal Protective Equipment			
	24. Are workers traveling in areas used by patients/clients?		
	25. Is there a HEPA filter equipped vacuum for workers to vacuum boots, or supplies to damp dust boots?		
	26. Workers are wearing coveralls, and boot covers while in work area, and removing in anteroom?		
Plumbing and Water Quality			
	27. Water lines are flushed to clear before reuse of plumbing.		
	28. Water is superheated to 66 ⁰⁰ °C and hyperchlorinated before being repressurized.		
	29. Dead legs are removed as close to the main line as possible.		
	30. If dead leg not removed, then water drained and capped off and tagged.		
Documentation			
	31. Is construction permit posted?		
	32. Daily negative pressure and hoarding checklist is complete?		
	33. Daily filter checklist is complete?		
Comments:			
Inspected By:			